

PRV NO. XX SERVICE PEDESTAL SCHEDULE											
PANEL NO. <u>XX</u> MAINS <u>100</u> MAIN BKR <u>60</u> SURFACE <input type="checkbox"/> FLUSH <input type="checkbox"/> INDOOR <input type="checkbox"/> OUTDOOR <input checked="" type="checkbox"/> VOLTS <u>120/240</u> PHASE <u>1</u> WIRE <u>3</u> GROUND <u>SOLID CU</u> NEUTRAL <u>FULL S/N</u> MIN KAIC <u>10</u> RMS SYM DOOR: HINGED <input type="checkbox"/> DOOR-IN-DOOR <input type="checkbox"/> LATCH/LOCK <input type="checkbox"/> SVC ENT <input checked="" type="checkbox"/> BUS: ALUM. <input type="checkbox"/> COPPER <input checked="" type="checkbox"/> BREAKERS: SLIP-ON <input type="checkbox"/> BOLT-ON <input checked="" type="checkbox"/> SITE LOCATION <u> </u>											
DESCRIPTION	WATTS		BKR	POLE		POLE	BKR	WATTS		DESCRIPTION	
	L1	L2						L1	L2		
TELEMETRY CABINET POWER	180	/	1/15	1	+	2	1/15	180	/	PRV FREEZE PROTECTION (30mA GFCI) NOTE 1	
TELEMETRY CABINET RECEPTACLE	/	180	1/20	3	+	4	1/20	/	180	PRV ENCLOSURE RECEPTACLE (GFCI) NOTE 1	
SPARE	/	/	1/20	5	+	6		/	/	SPACE	
SPACE	/	/		7	+	8		/	/	SPACE	
SPACE	/	/		9	+	10		/	/	SPACE	
SPACE	/	/		11	+	12		/	/	SPACE	
	180	180						180	180		
TOTAL AMPS= 6A											

NOTE:
NEED FOR FREEZE PROTECTION AND PRV ENCLOSURE RECEPTACLE TO BE DETERMINED DURING DESIGN.